

令和4年度湖東平野農業水利事業 高木調整池周辺整備工事

全体工程計算書

工 種 名	数量	単位	実作業	設計	班体	実作業	工 程 表 (日)																備考				
			日数	稼働		日数																					
			(日)	(日)		(日)	8/28	9/16	10/6	10/26	11/15	12/5	12/25	1/14	2/3	2/23											
								20		40		60		80		100		120		140		160		180		200	
準備工	1	式				30																					
土工(管理用道路部)	6,750	m³	30.69	18	1.5	35																					
土工(取付道路1号部)	2,490		7.79	18	1	13																					
法面保護工																										別途工事	
モルタル吹付	3,710	m²	37.1	18	1	63																					
植生基材マット工・植生ネット工	3,200	m²	13.14	18	2	11																					
植栽工																											
造成森林	11,300	m²	83.62	18	2	71																					
景観木	3,010	m²	22.27	18	2	19																					
排水工																											
U形側溝 300B T型	510	m	19.62	18	2	17																					
U形側溝 300B F型	123		4.74	18	2	4																					
U形側溝 450 F型	37		1.43	18	2	2																					
U形側溝 600 T型	15		0.58	18	2	1																					
U形側溝 600 F型	99		3.81	18	2	4																					
小段排水溝 U-300A	103		3.97	18	2	4																					
縦排水工 300(急)	60		2.31	18	2	2																					
沈砂池工																											
1号沈砂池工	1	式				7																					
2号沈砂池工	1	式				7																					
後片付け	1	式				18																					