

工事工程表

工 種	数量	7月			8月			9月			10月			11月			12月			1月			2月			3月		
		10	20	31	10	20	31	10	20	30	10	20	31	10	20	30	10	20	31	10	20	31	10	20	28	10	20	31
余裕期間	1式 20日				●		●																					
準備工	1式 40日					●				●																		
仮設工 (工事用道路)	1式 20日									●		●																
仮設工 (仮廻し水路)	1式 30日										●			●														
撤去工・土工 (下流分流工・岩橋サイホン工・暗渠工)	1式 30日											●			●													
下流分流工 (バレル7～12)	1式 40日												●				●											
下流分流工 (バレル1～6)	1式 40日																	●					●					
岩橋サイホン工	1式 30日													●			●											
暗渠工	1式 30日																●			●								
撤去工・土工 (上流分流工)	1式 10日																	●	●									
上流分流工	1式 40日																		●				●					
水路・耕地復旧工・土工	1式 20日																						●		●			
後片付け	1式 15日																								●		●	
【ゲート製作据付工事】 工場製作	1式 170日				●									製作								据付				●		