全体工程計算書

| 工 種 名 数量 単位 実作業日数 工 程 司 寿 音 備考 | | | | | | | | | | | | | | | | |
|--------------------------------|----|-----|-------|----|----|----|----|-----|-----|-----|-----|-----|-----|-----|-----|--|
| 工 種 名 | 数量 | 単位 | 実作業日数 | | 備考 | | | | | | | | | | | |
| | | | (日) | 20 | 40 | 60 | 80 | 100 | 120 | 140 | 160 | 180 | 200 | 220 | 240 | |
| | | | (- / | 20 | 10 | 00 | 00 | 100 | 120 | 110 | 100 | 100 | 200 | 220 | 210 | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| 準備工 | 1 | 式 | 30 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| 橋梁A | | | | | | | | | | | | | | | | |
| 下部工 | 1 | 式 | 50 | | | | | | | | | | | | | |
| 1 81 — | | | | | | | | | | | | | | | | |
| L \$17 T | 1 | 式 | 40 | | | | | | | | | | | | | |
| 上部工 | 1 | 工 | 40 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| 橋梁B | | | | | | | | | | | | | | | | |
| A2基礎工 | 1 | 式 | 15 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| A2側下部工、護岸工 | 1 | 式 | 50 | | | | | | | | | | | | | |
| /花园 即二、设广二 | 1 | 10 | 00 | | | | | | | | | | | | | |
| A 4 ++ T++ | | _1. | | | | | | | | | | | | | | |
| A1基礎工 | 1 | 式 | 15 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| A1側下部工、護岸工 | 1 | 式 | 50 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| 上部工 | 1 | 式 | 40 | | | | | | | | | | | | | |
| H/ | 1 | | 10 | | | | | | | | | | | | | |
| W 11 / 1 / 1 | | _1. | | | | | | | | | | | | | | |
| 後片付け | 1 | 式 | 15 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |